UNITED MECHANICAL INC.

Service Department

Duct Heater Start-up Report

Job Info.	
Technician:	Date:
Job Name:	Job No:

Coil Info.				
	Coil No.	Coil No.	Coil No.	Coil No.
System No.				
Location				
Coil Type				
Stages				
Manufacturer				
Model No.				

Test Data								
	Design	Actual	Design	Actual	Design	Actual	Design	Actual
KW	----------		----------		----------		----------	
Phase	----------		----------		----------		----------	
Ent. Air Db/Wb								
Lvg Air Db/Wb								
Air Delt.T.								
Volts L1-L2								
Volts L1-L3								
Volts L3-L1								
Volts T1-T2								
Volts T1-T3								
Volts T3-T1								
Amps T1								
Amps T2								
Amps T3								
Limit C/O temp								
Flow Sw. Chec	☐	☐	☐	☐	☐	☐	☐	☐

Comments: